# DRAINAGE (IRELAND).

RETURN to an ORDER of the Honourable The House of Commons, dated 7 February 1850;—*for*,

RETURNS "of the different WORKS of DRAINAGE in *Ireland*, whether Finished or in Progress, and of those for the Survey of which Private Individuals have given Subscriptions, whether Finished or not, with the ESTIMATES, if any be made:"

"And, of the different DRAINAGE WORKS in *Ireland* in Progress, specifying the Sums originally Estimated for them in the Printed Reports sanctioned by the Board of Works; the Sums hitherto Expended on each Work, with the further Sums necessary to their Completion."—(*In Continuation of Parliamentary Paper, No.* 174, *of Session* 1849).

---

Acts 5 & 6 Vict., c. 89; 8 & 9 Vict., c. 69; 9 Vict., c. 4; and 10 & 11 Vict., c. 79.

---

By Order,

Office of Public Works, Dublin, 8 August 1850.

E. HORNSBY, Secretary.

(*Colonel Dunne.*)

---

*Ordered, by* The House of Commons, *to be Printed*, 14 *August* 1850.

---



Printed image digitised by the University of Southampton Library Digitisation Unit

## No. 1.—RETURN of Drainage Districts for the Preliminary Expenses of which Private Parties subscribed.

| No. and Date. | Number of Work or District in First Column of Return No. 2. | Name of Work or District. | Counties in which Situate. | Amount of Subscription for Survey and Preliminary Expense. £ s. d. | Original Estimate for Work. £ s. d. | REMARKS as to whether or not Works commenced. |
|---|---|---|---|---|---|---|
| 1842: | | | | | | |
| 1 | 1 | Blackwater - - - | Meath and Kildare - - | 207 - - | 10,000 - - | Works finished, and award made. |
| 2 | 14 | Turloughmore - - | Galway - - - - | 215 - - | 23,700 - - | Works in progress. |
| 3 | 61 | Cork Slob - - - | Cork - - - - | 107 10 1 | 5,850 19 2 | Works nearly finished. |
| 4 | 42 | Templemore - - - | Tipperary - - - | 125 - - | 7,224 14 10 | Works in progress. |
| 5 | 62 | Ballytegue - - - | Wexford - - - | 350 - - | 18,000 - - | - ditto. |
| 6 | 8 | Borris-in-Ossory - - | Tipperary - - - | 125 - - | 9,486 3 8 | Works nearly finished. |
| 1843: | | | | | | |
| 7 | 2 | Ardee - - - - | Meath and Louth - - | 160 - - | 8,386 - - | Works in progress. |
| 8 | - - | - - Athboy River and part of River Boyne. | Meath - - - - | 40 - - | 4,679 7 10 | - - Not commenced; some works executed by proprietors. |
| 9 | 10 | Strokestown - - - | Roscommon - - - | 450 - - | 17,996 7 - | In progress. |
| 10 | - - | Feigh - - - - | Roscommon and Mayo - | 30 - - | 8,021 8 7 | - - Not commenced; a more detailed estimate ordered. |
| 11 | 8 | Kilmanock - - - | Wexford - - - | 200 - - | 6,087 3 - | Works finished, and award made. |
| 12 | 53 | Loughans - - - | Kilkenny - - - | 130 - - | 1,802 4 6 | In progress. |
| 13 | 80 | The Sow - - - | Wexford - - - | 250 - - | 5,445 - - | In progress. |
| 14 | 8 | The Glyde - - - | - - Louth, Meath, Monaghan, and Cavan. | 400 - - | 19,896 8 8 | Works in progress. |
| 15 | 41 | Kilbeggan - - - | Westmeath and King's - | 70 - - | 10,397 18 10 | - ditto. |
| 16 | 4 | Oranhill - - - - | Galway - - - - | 180 - - | 2,400 - - | Works finished, and award made. |
| 17 | 11 | Longford - - - | Longford - - - | 75 - - | 14,268 - - | Works in progress |
| 18 | 5 | Cahore - - - - | Wexford - - - | 150 - - | 3,100 - - | Works nearly finished. |
| 19 | - - | Dodder Reservoirs - - | Dublin - - - - | 100 - - | 30,000 - - | - - Works not commenced; parties interested did not comply with requisites of Act. |
| 1844: | | | | | | |
| 20 | 183 | - - Loughs Corrib, Mask, and Carra. | Galway and Mayo - - | 600 - - by private parties. 300 - - by Government | 130,753 17 - | Drainage and navigation in progress. |
| 21 | 0 | Borris-in Ossory - - | Tipperary and Queen's - | 200 - - | 8,896 - 9 | In progress. |
| 22 | 17 | The Boyne - - - | - - Meath, Westmeath, Kildare, and King's. | 445 - - | 25,706 11 10 | - ditto. |
| 23 | 22 & 184 | Ballinamore and Ballyconnell | Leitrim, Cavan, & Fermanagh | 245 5 4 | 31,692 8 9 | Drainage and navigation in progress. |
| 23a | 22 & 184 | - - Junction Navigation from the Shannon to Lough Erne | Ditto - - - - | 380 - - | 100,165 19 9 | — |
| 24 | 52 | The Main - - - | Antrim - - - - | 250 - - | 10,260 15 10 | - - Works not commenced, owing to legal difficulties. |
| 25 | 88 | - - Lough Neagh, and Fall River included in Lough Neagh | - Antrim, Derry, Tyrone, Armagh, and Down. | 1,000 - - 30 - - | 195,714 4 7 | Drainage and navigation in progress. |
| 26 | - - | - - Lower Bann, and Coleraine Harbour. | Antrim and Derry - - | 100 - - | 50,261 - 10 | Not undertaken. |
| 27 | 27 | Lower Brosna (Ferbane) - | King's County - - | 500 - - | 47,329 11 8 | In progress. |
| 28 | - - | River Rue - - - | Derry - - - - | 200 - - | 17,034 4 9 | Not followed up by proprietors. |
| 29 | 33 | Conogue - - - | Limerick - - - | 150 - - | 3,094 11 7 | In progress. |
| 30 | 7 | The Fane - - - | Louth - - - - | 200 - - | 6,002 - - | - ditto. |
| 1845 | | | | | | |
| 31 | 65 | The Fergus - - - | Clare and Galway - - | 100 - - | 44,762 - - | In progress, awaiting second assents. |
| 32 | - - | - - Lady's Island Lake, Slob and Tide Lands - | Wexford - - - | 50 - - | - - - | Postponed, not remunerative. |
| 33 | - - | - - Tralee Bay, Slob and Tide Lands. | Kerry - - - - | 62 - - | 15,014 17 8 | Not followed up by proprietors. |
| 34 | 67 | Carrigans - - - | Donegal - - - | 180 - - | 1,922 3 7 | Works finished, and award made. |
| 35 | 43 | - - Loughs Oughter and Gowna, and River Erne. | - - Cavan, Leitrim, and Longford. | 150 - - | 51,969 - - | In progress. |
| 36 | 29 | Deel - - - - | Westmeath and Meath - | 220 - - | 9,883 3 - | In progress, but postponed for second assents. |
| 37 | 18 | Killimer - - - | Galway - - - - | 250 - - | 25,504 15 5 | - ditto - - - ditto. |
| 38 | 38 | Dunkellin - - - | Ditto - - - - | 120 - - | 22,500 10 - | - ditto - - - ditto. |
| 39 | - - | Barna, Slob and Tide Lands | Ditto - - - - | 40 - - | 2,081 - - | Not followed up |
| 40 | 36 | The Inny - - - | - - Westmeath, Meath and Longford, and Cavan. | 200 - - | 54,994 - - | In progress. |
| 41 | - - | White River and Dundeer | Louth - - - - | 40 - - | 1,397 - - for Dundeer. | Not followed up. |
| 42 | - - | Suck - - - - | Galway and Roscommon - | 450 - - | 242,000 - - | Report ready to be published. |
| 43 | - - | The Barrow - - - | - - Kildare, King's and Queen's Counties. | 500 - - | - - - | - - Engineer's report not yet made, for want of funds to complete the preliminaries. |
| 44 | 47 | Clonakilty - - - | Cork - - - - | 60 - - | 5,281 - - | Nearly finished. |
| 45 | 12 | Lorrha - - - | Tipperary - - - | 25 - - | 2,443 - - | Nearly finished, and preparing for award. |
| 46 | 19 | Cappagh - - - | Galway - - - - | 100 - - | 8,531 19 8 | In progress, but suspended for second assents. |
| 47 | 138 | Castlebernard - - | King's - - - - | 100 - - | 12,934 - - | - ditto - - - ditto. |
| 48 | - - | Lough Erne - - - | - - Fermanagh, Cavan, Monaghan, and Donegal. | 200 - - | 108,856 8 8 | Report published, but assents not yet received. |
| 49 | - - | Quoile - - - - | Down - - - - | 100 - - | 24,677 8 8 | Report published, and assents received. |
| 50 | - - | Limerick - - - | Limerick - - - | 50 - - | - - - | Report not complete. |
| 51 | - - | Peyntz Pass - - - | Down and Armagh - - | 50 - - | - - - | Survey not yet made. |
| | | | Totals - - £. | 10,741 15 5 | 1,439,096 18 11 | |

Printed image digitised by the University of Southampton Library Digitisation Unit

No. 2.—RETURN of DRAINAGE DISTRICTS in which the Works are in Progress, with the Cost of same.

| Number: In successive Order in this Return | Number: Of final Notice. | Name of District or Work | County in which situate. | Quantity of Land originally estimated to be Improved | Quantity of Land, as Revision and detailed Survey of Districts, found to be benefited by the proposed Works. | Sums originally estimated for the Works in Printed Report. | Sums hitherto expended on such Work to 31 December 1849 including Interest on Borrowed Money | Engineers' Estimate of further Sums necessary for the Completion, from 1 January 1850. |
|---|---|---|---|---|---|---|---|---|
| | | | | A. R. P. | A. R. P. | £ s. d. | £ s. d. | £. s. d. |
| 1 | 2 | Ardee | Meath and Louth | 3,246 1 38 | 5,240 1 69 | 8,268 — — | 12,822 15 6 | 5,000 — — |
| 2 | 6 | Borrisokane | Tipperary | 1,208 0 16 | 1,208 0 29 | 6,488 2 9 | 7,488 10 — | 9,000 — — |
| 3 | 6 | Cahore | Wexford | 808 3 29 | 668 6 39 | 6,100 — — | 2,027 16 — | 1,040 1 9 |
| 4 | 7 | Fane | Louth | 1,449 1 21 | 1,449 1 21 | 9,008 — — | 9,586 9 6 | 1,500 17 9 |
| 5 | 8 | Glyde | Louth, Meath, Cavan, and Monaghan | 6,837 0 3 | 6,837 0 6 | 19,369 8 8 | 22,268 11 7 | 12,000 — — |
| 6 | 9 | Burris-in-Ossory | Queen's and Tipperary | 3,282 1 2 | 6,532 1 6 | 6,856 — 9 | 19,246 11 10 | 8,000 — — |
| 7 | 16 | Strokestown | Roscommon | 7,387 2 8 | 7,387 2 8 | 17,858 7 — | 30,222 19 4 | 8,000 — — |
| 8 | 17 | Boyne | Meath, Westmeath, Kildare, and King's | 7,059 6 1 | 7,059 6 1 | 25,706 11 10 | 30,460 8 8 | 16,445 — — |
| 9 | 42 | Templemore | Tipperary | 3,448 0 1 | 6,648 0 0 | 7,924 14 10 | 8,054 4 — | 4,400 — — |
| 10 | 53 | Loughans | Kilkenny | 699 0 10 | 879 0 0 | 1,802 4 6 | 3,062 4 6 | 300 — — |
| 11 | 62 | Ballyteigue | Wexford | 2,921 3 14 | 3,187 0 0 | 19,090 — — | 16,161 19 6 | 9,280 — — |
| 12 | 68 | Lough Neagh | Derry, Antrim, Down, Armagh, and Tyrone. | 26,060 1 32 | 26,009 1 22 | 130,714 4 7 | 58,332 14 6 | 145,978 10 0 |
| 13 | 183 | Lough Corrib | Galway and Mayo | 20,972 0 28 | 20,972 0 28 | 139,753 17 — | 46,447 17 6 | 117,836 — — |
| 14 | 184 | Ballinamore and Ballyconnell | Cavan, Fermanagh, Leitrim, and Roscommon. | 6,838 1 16 | 6,838 1 16 | 131,858 8 6 | 88,869 10 0 | 78,382 — — |
| 15 | 11 | Longford | Longford | 4,424 6 8 | 8,900 2 8 | 14 286 — — | 12,614 19 4 | 17,422 7 11 |
| 16 | 14 | Turloughmore | Galway | 4,381 0 0 | 7,700 0 0 | 23,700 — — | 36,680 14 2 | 16,576 14 1 |
| 17 | 16 | Dungolman | Westmeath and Longford | 1,601 0 0 | 2,288 3 18 | 6,500 — — | 6,686 16 — | 4,184 6 — |
| 18 | 16 | Killimor | Galway | 6,861 0 26 | 6,615 2 4 | 26,404 16 6 | 24,411 4 11 | 13 168 12 11 |
| 19 | 16 | Cappagh | Galway | 2,697 0 0 | 6,914 2 64 | 6,531 16 6 | 6,556 3 — | 12,891 11 4 |
| 20 | 20 | Shrule | Galway and Mayo | 6,008 0 0 | 4,807 0 0 | 10,302 — — | 14,814 7 6 | 6,182 — — |
| 21 | 21 | Owenabrocka | Mayo | 460 0 0 | 460 0 6 | 1,800 — — | 3,034 5 6 | 55 — — |
| 22 | 22 | Moyour | Mayo | 760 0 0 | 876 1 6 | 3,380 — — | 7,356 17 0 | 553 — — |
| 23 | 26 | Nobber | Meath | 880 0 0 | 1,166 6 0 | 3,327 2 — | 5,680 — 0 | 1,850 — — |
| 24 | 27 | Bruna (Ferbane) | King's County | 15,087 0 26 | 16,890 0 0 | 47,320 11 6 | 26,771 11 1 | 27,316 — — |
| 25 | 28 | Ballycassy | Tipperary | 681 1 13 | 886 0 0 | 1,067 18 — | 6,283 — 6 | 200 — — |
| 26 | 29 | Deel | Meath and Westmeath | 3 511 0 0 | 6,505 3 21 | 9,883 8 — | 10,858 1 1 | 5,181 14 — |
| 27 | 31 | Kilmanse | Mayo | 1,260 0 0 | 1,200 0 0 | 6,700 — — | 5,810 7 8 | 800 — — |

(continued)



Printed image digitised by the University of Southampton Library Digitisation Unit

No. 2.—RETURN of Drainage Districts, in which Works are in Progress, with the Cost of same—*continued.*

| Number in consecutive Order in this Return | Number of final Notice. | Name of District or Work | County in which situate. | Quantity of Land originally estimated to be improved. A. R. P. | Quantity of Land, as Revised and detailed Survey of Districts, found to be benefited by the proposed Works. A. R. P. | Sums originally estimated for the Works in Printed Report. £ s. d. | Sums bitherto expended on such Work to 31 December 1849, including Interest on Borrowed Money £ s. d. | Engineers' Estimate of further Sums necessary for the Completion, from 1 January 1850 £ s. d. |
|---|---|---|---|---|---|---|---|---|
| 28 | 32 | Lough Gara, &c. | Mayo, Roscommon, and Sligo | 3,003 0 0 | 4,374 3 29 | 11,030 — — | 3,734 18 3 | 7,395 18 4 |
| 29 | 33 | Cooogue | Limerick | 1,278 2 30 | 1,280 3 0 | 2,094 11 7 | 2,890 3 0 | 1,340 1 11 |
| 30 | 34 | Ballinkassig | Cork | 1,313 0 0 | 1,500 0 3 | 4,753 12 — | 3,372 8 4 | 3,800 — — |
| 31 | 35 | Shinrone | King's County | 1,317 0 3 | 1,217 0 0 | 3,808 — — | 3,350 3 0 | 3,000 — — |
| 32 | 36 | Inny | Meath, Westmeath, Longford, and Cavan | 7,768 1 14 | 13,173 3 3 | 24,994 — — | 20,202 3 4 | 38,780 15 10 |
| 33 | 37 | Rath or Cloonsen | Westmeath and Longford | 1,238 0 0 | 1,268 0 32 | 4,730 — — | 4,183 16 2 | 3,002 8 3 |
| 34 | 38 | Dunkellin | Galway | 7,110 0 0 | 9,653 0 0 | 22,500 19 — | 21,762 14 3 | 28,424 3 1 |
| 35 | 40 | Annagh | Galway | 1,130 0 3 | 1,139 0 0 | 3,722 — — | 3,130 10 3 | 2,876 — — |
| 36 | 41 | Kilbeggan | Westmeath and King's | 4,082 0 25 | 7,143 0 0 | 10,037 10 10 | 3,459 19 4 | drainage, 14,317 — — mill power 15,237 — — 70,570 3 1 |
| 37 | 43 | Loughs Oughter and Gowna, and River Erne | Leitrim, Longford, and Cavan | 3,300 0 0 | 11,704 2 15 | 31,260 — — | 26,013 13 11 | |
| 38 | 44 | Youghal | Cork | 230 3 3 | 371 2 22 | 8,811 16 — | 9,423 3 1 | 3,990 — — |
| 39 | 47 | Clonakilty | ditto | 303 0 0 | 603 0 0 | 8,281 — — | 9,358 4 11 | 100 — — |
| 40 | 48 | Rateaugh | ditto | 288 3 0 | 290 3 3 | 790 — — | 671 7 4 | 180 — — |
| 41 | 54 | Kilbride | Kilkenny and Tipperary | 2,305 0 0 | 2,305 0 0 | 3,208 14 3 | 4,164 3 3 | 2,100 — — |
| 42 | 58 | Headford | Leitrim | 166 0 0 | 240 0 0 | 471 — — | 370 7 7 | 92 — — |
| 43 | 59 | Quin | Clare | 1,650 0 0 | 3,988 2 30 | 6,041 — — | 5,403 14 3 | 13,975 — — |
| 44 | 60 | Miles and Templehyan | Cork | 241 0 0 | 241 0 0 | 912 14 — | 1,025 18 0 | 1,030 — — |
| 45 | 61 | Rinn and Black River | Leitrim and Longford | 4 097 0 0 | 4,097 0 0 | 18,288 — — | 8,082 10 12 | 13,048 — — |
| 46 | 65 | The Fergus | Clare and Galway | 8,389 0 0 | 11,550 0 0 | 44,762 — — | 22,470 0 2 | 26,524 10 9 |
| 47 | 66 | Carranbey | Barony of Burrishoole, County of Mayo | 40 3 0 | 52 2 5 | 220 — — | 276 18 2 | 40 — — |
| 48 | 70 | Cullmore | | 63 3 0 | 67 3 14 | 331 — — | 303 7 7 | 43 — — |
| 49 | 71 | Broadlough | | 219 0 0 | 209 0 15 | 875 — — | 1,180 10 — | 40 — — |
| 50 | 72 | Mullawn | | 74 0 0 | 74 0 12 | 374 — — | 310 1 4 | 40 — — |
| 51 | 73 | Cameloon | | 70 0 3 | 72 3 37 | 350 — — | 600 16 — | 40 — — |
| 52 | 76 | Kill | Cavan | 542 3 0 | 1,811 3 3 | 2,683 — — | 2,180 12 0 | 3 000 — — |
| 53 | 79 | The Hind River | Roscommon | 2,600 3 3 | 3,401 3 20 | 14,230 — — | 8,237 12 7 | 17,430 4 5 |
| 54 | 80 | Sow | Wexford | 1,338 0 0 | 1,338 0 0 | 3,440 — — | 3,001 10 1 | 600 — — |
| 55 | 81 | Esbe | Leitrim | 1,330 3 0 | 2 406 2 15 | 7,300 — — | 6,471 15 1 | 4,471 4 11 |
| 56 | 82 | Shanagolden | Limerick | 1,012 0 0 | 1,338 0 18 | 8,333 — — | 3,172 17 — | 3,001 3 — |
| 57 | 89 | Castlehar Lakes | Mayo | 180 0 0 | 180 0 0 | 1,156 — — | 1,377 6 3 | 43 — — |
| 58 | 105 | Kilcock | Meath | 440 0 0 | 463 0 31 | 1,300 — — | 1,687 13 4 | 196 — — |

Printed image digitised by the University of Southampton Library Digitisation Unit

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 59 | 109 | Boley | Galway | 912 9 9 | 948 0 0 | 996 – – | 1,719 9 6 | 400 – – |
| 60 | 109 | Leesborough | Monaghan | 650 0 0 | 615 9 14 | 2,499 9 – | 2,948 14 10 | 2,910 – – |
| 61 | 111 | Derryhn | Fermanagh | 100 0 0 | 171 9 4 | 480 17 – | 661 14 4 | 947 – – |
| 62 | 112 | Kinnson | ditto | 70 0 0 | 68 0 0 | 160 – – | 232 18 1 | 89 – – |
| 63 | 118 | Tawnawoggann | Mayo | 614 2 6 | 614 9 0 | 1,109 11 – | 1,285 9 6 | 46 – – |
| 64 | 121 | Foran Well | Kildare | 874 0 0 | 998 1 20 | 2,436 – – | 2,717 7 – | 420 – – |
| 65 | 124 | Kilnaganny | Kilkenny | 2,692 0 0 | 2,502 0 0 | 8,597 – – | 9,804 9 6 | 5,647 – – |
| 66 | 125 | Clonlost | Westmeath | 603 1 80 | 648 9 6 | 1,668 – – | 2,008 10 – | 807 – – |
| 67 | 126 | Castlebernard | King's | 1,911 0 0 | 2,400 0 0 | 12,694 – – | 4,841 11 11 | 12 000 – – |
| 68 | 140 | Maghera | Dowe | 876 0 0 | 678 0 0 | 1,389 – – | 1,381 10 6 | 360 – – |
| 69 | 161 | Lough Crew | Meath | 640 0 0 | 600 0 0 | 1,767 – – | 2,292 9 6 | 284 10 6 |
| 70 | 162 | Ballinakill | ditto | 416 0 0 | 430 0 0 | 691 5 – | 1,107 7 1 | 80 – – |
| 71 | 169 | Cerotown | Roscommon | 602 0 9 | - - - | 9,142 – – | 1,017 11 7 | 2,284 16 4 |
| 72 | 165 | Beardsmull | Meath | 580 0 9 | 1,426 0 12 | 6,344 – – | 9,401 17 1 | 876 – – |
| 73 | 166 | Ballinasloe and Castle Ricarde | ditto | 504 0 9 | 798 0 20 | 1,210 – – | 2,002 10 9 | 65 – – |
| 74 | 168 | Creghan | Roscommon | 569 0 0 | - - - | 2,546 – – | 1,168 17 0 | 1,485 – 9 |
| 75 | 160 | Keenagh | Longford | 1,880 0 0 | - - - | 6,026 – – | 996 14 6 | 5,430 6 4 |
| 76 | 161 | Castlemartyr | Cork | 1,050 0 0 | - - - | 5,000 – – | 1,968 11 – | 5,000 – – |
| 77 | 162 | Drumcliff | Sligo | 424 0 0 | - - - | 2,088 – – | 667 1 6 | 1,708 14 11 |
| 78 | 164 | Dunmore | Galway, Mayo, and Roscommon | 9,608 0 0 | - - - | 46,421 – – | 2,026 16 7 | 46,738 – – |
| 79 | 168 | Lough Dalla | Mayo | 1,110 0 0 | - - - | 6,504 – – | 792 16 11 | 1,171 0 1 |
| 80 | 169 | Saleen Lough | Mayo | 968 9 0 | - - - | 2,179 – – | 2,163 19 1 | 628 – – |
| 81 | 170 | Lavelly | Galway | 2,430 0 9 | - - - | 11,780 – – | 2,180 9 6 | 12,770 – – |
| 82 | 172 | Balla | Mayo | 4,165 0 6 | - - - | 18,240 – – | 2,913 19 6 | 12,618 – – |
| 83 | 173 | Coolany | Sligo | 688 0 0 | - - - | 3,012 – – | 580 19 9 | 2,653 14 – |
| 84 | 174 | Lough Mask and River Robe | Galway and Mayo | 14,880 0 0 | - - - | 73,000 0 9 | 3,742 4 – | 70,107 – – |
| 85 | 176 | Ballynahown | Westmeath and King's | 1,290 0 0 | - - - | 6,088 – – | 2,147 11 2 | 2,714 – – |
| 86 | 179 | Menivea | Galway | 6,778 0 6 | - - - | 16,016 – – | 1,238 4 2 | 22,091 – – |
| 87 | 177 | Carrowbag | Mayo | 64 0 0 | - - - | 320 – – | 32 4 – | 297 16 – |
| 88 | 179 | Crossleagh | ditto | 61 0 0 | - - - | 840 – – | 42 – 4 | 802 – – |
| 89 | 180 | Woltonstown | Louth | 308 1 0 | - - - | 900 – – | 78 5 4 | 801 14 9 |
| 90 | 189 | Dunmoran | Sligo | 705 0 0 | - - - | 6,457 – – | 889 10 2 | 6,012 16 – |
| 91 | 187 | Glenarriff River | Antrim | 820 0 0 | - - - | 2 208 – – | 1,270 1 9 | 1,710 7 – |
| 92 | 188 | Bodoff | Galway | 507 0 0 | - - - | 1,866 – – | 1,642 11 9 | 661 6 4 |
| 93 | 190 | Barren | Carlow | 9,680 0 0 | - - - | 26,460 – – | 9 308 6 0 | 18,070 11 0 |
| 94 | 192 | Derry Holmes | King's | 2,768 0 0 | - - - | 8,008 – – | 1,801 14 1 | 2,687 – – |
| 95 | 196 | Lough Lannagh | Mayo | 2,454 0 9 | - - - | 12,840 – – | 1,881 10 – | 11,024 – – |
| | | | TOTALS £ | 276,883 2 88 | - - - | 1,310,828 1 0 | 748,911 17 6 | 1,038,020 4 11 |

Printed image digitised by the University of Southampton Library Digitisation Unit